

**HAWAII HEALTH SYSTEMS**

C O R P O R A T I O N

"Touching Lives Everyday"

June 9, 2010

TO: Interested Vendors

FROM: Dawn Hirakawa
Contract Manager

SUBJECT: Addendum No. 1 to IFB-FY 10-006
Replacement of Air Conditioning System in HHSC Computer Room

Addendum No. 1 provides clarifications from the pre-bid orientation held on June 4th, 2010.

- 1) Contractor shall provide cooling from equipment located outside of the computer room to keep computer room operational during the entire project. Temperature in computer room must be maintained between 70 and 76 degrees.
- 2) Provide dust and debris mitigation (i.e. curtains, negative pressure, vacuums) within CCC to protect equipment.
- 3) Provide additional security (i.e. security guards) if access to computer room cannot be secured at all times.
- 4) HHSC will not be responsible for any equipment or material left on-site. Contractor will be responsible for storage for on-site equipment and materials.

Please be advised that all questions for this project must be made in writing to Contract Manager. Contract Manager will then forward to appropriate party and a response will be issued by way of Addendum. Only what is issued by way of Addendum is binding.

If you have any questions, please contact me at dhirakawa@hhsc.org.

PLEASE EMAIL ME BACK THAT YOU RECEIVED THIS ADDENDUM.

**HAWAII HEALTH SYSTEMS**

C O R P O R A T I O N

"Touching Lives Everyday"

June 10, 2010

TO: Interested Vendors

FROM: Dawn Hirakawa
Contract Manager

SUBJECT: Addendum No. 2 to IFB-FY 10-006
Replacement of Air Conditioning System in HHSC Computer Room

Addendum No. 2 provides clarifications from Vendor questions

- 1) Please provide clarification on Handrail material. Plans show both Hardwood and Galvanized Pipe. Which material is to be used?

Answer: Galvanized Pipe

- 2) Please clarify where the installation of the Hardie cement board is.

Answer: It will be used for the duct cover.

- 3) Is there a more detailed paint schedule?

Answer: There is only one color (exterior building color) for Hardie Board, columns, pipe/rallings, doors and frames.

- 4) Will Kool Duct be accepted in lieu of fiberglass board in mechanical room and computer rooms?

Answer: YES. Kool Duct is acceptable.

- 5) Please provide clarification on siding for duct enclosure in terms of the type of siding and color.

Answer: Hardie Board with no pattern. Color should match exterior building color.

- 6) Will Hawaii Health Systems Corporation be hiring an abatement contractor to do the removal of hazardous materials?

Answer: If hazardous materials are found, they will be removed as a change order. Currently, there are no known hazardous materials related to this project.

If you have any questions, please contact me at dhirakawa@hhsc.org.

PLEASE EMAIL ME BACK THAT YOU RECEIVED THIS ADDENDUM.

3675 KILAUEA AVENUE • HONOLULU, HAWAII 96816 • PHONE: (808) 733-4020 • FAX: (808) 733-4028

HILO • HONOKAA • KAU • KONA • KOHALA • WAIMEA • KAPAA • WAILUKU • KULA • LANAI • HONOLULU